

Texas Fire Chiefs Association
DOCUMENT SUBMISSION FORM

Candidate Department: Coppel Fire Department

Best Practice Standard: 6.05
(insert the Best Practice Standard you are working on - example "1.01")

Proofs of Compliance Submitted:

- Copy of Hydrant Testing SOG.
- Copy of annual hydrant testing report.


Submitted By: Gregg Loyd	Date: 10/1/2013
---------------------------------	------------------------

Evaluator's Review

Evaluator:

Date Accepted:

Coppell Fire Department Standard Operating Guidelines

SOG# 05-29 – Hydrant Testing and Inspection	Effective Date: 11/17/2008
Fire Chief: 	Revised Date: 10/1/2013



Purpose: To outline the procedures for inspecting and flow testing hydrants

Scope: This policy applies to all members of the Coppell Fire Department

Directions:

1. All public hydrants within the City of Coppell will be tested in accordance with National Fire Protection Association (NFPA) Standard 291, Recommended Practice for Fire Flow Testing and Marking of Hydrants, with the exception of Chapter 5 (Marking of Hydrants).
2. Definitions:
 - a. Inspecting – visual and operational confirmation the hydrant is properly functioning.
 - b. Testing – utilizing a minimum of 2 separate hydrants: #1 to analyze static, residual pressures at the “test hydrant” and #2 pitot pressure at the “flow hydrant”.
3. Hydrant inspecting/testing will not be conducted from June through September or during water restriction periods, unless directed otherwise.
4. Hydrants will not be flowed when the risk of freezing is possible.
5. Once a hydrant has been completed, the information will be entered in FireHouse database as “Inspected.”
6. Flow testing will include the annual inspection and obtaining the flow information: static psi, residual psi and pitot psi.
 - a. Conduct ‘inspection’ of both hydrants.
 - b. Determine which hydrant is the test hydrant and which will be the flow hydrant.
 - i. Test hydrant is the location of relevancy.
 - ii. Test hydrant will be equipped with the ‘static/residual’ gauge.
 - iii. Flow hydrant will be equipped with the diffuser/pitot gauge.
 - iv. Flow hydrant should be ‘upstream’ from Test hydrant.
 - c. Slowly open the hydrants to flush any possible debris or contaminants that will interfere with the gauges.
 - d. Attach the static/residual gauge to a 2 ½-inch outlet of the Test hydrant.

- e. Slowly open Test hydrant fully and record static reading.
 - f. Attach diffuser/pitot gauge to the Flow hydrant (make sure hydrant has been flushed prior to attaching diffuser/pitot).
 - g. Slowly open Flow hydrant fully to record flow pressure.
 - h. Once Flow hydrant is fully open, record residual pressure at the Test hydrant.
 - i. Slowly close both hydrants. Replace all caps.
 - j. Information will be entered in our FireHouse database under the “test hydrant” as Inspected and Flowed.
7. To complete all public hydrant flow testing on a 5-year cycle, approximately 330 hydrants must be flow tested annually. Each shift will be assigned 110 hydrant flow tests per year.
8. If during the course of inspecting/testing hydrants any maintenance issues are observed, forward a detailed e-mail to the Deputy Chief of Prevention.
9. Hydrants painted yellow are public hydrants and are to be inspected and tested. Hydrants painted red are private hydrants and are not the responsibility of the Coppel Fire Department.
10. No hydrants in Box 301 are to be tested or flowed. These hydrants belong to the City of Grapevine.

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-101-13 1110 NORTHPOINT DR								
01/04/2013	60	46	44.00	0.00	1113	1962	2213	2442
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	1962	2213	2442
				Max:	1113	1962	2213	2442
				Avg:	1113	1962	2213	2442
PRI-101-14 1110 NORTHPOINT DR								
01/04/2013	60	44	42.00	0.00	1087	1783	2011	2219
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1087	1783	2011	2219
				Max:	1087	1783	2011	2219
				Avg:	1087	1783	2011	2219
PRI-101-15 1110 NORTHPOINT DR								
01/04/2013	60	46	44.00	0.00	1113	1962	2213	2442
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	1962	2213	2442
				Max:	1113	1962	2213	2442
				Avg:	1113	1962	2213	2442
PRI-101-16 1110 NORTHPOINT DR								
01/04/2013	60	44	42.00	0.00	1087	1783	2011	2219
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1087	1783	2011	2219
				Max:	1087	1783	2011	2219
				Avg:	1087	1783	2011	2219

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-101-17		1110 NORTHPOINT DR							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
01/04/2013	60	46	42.00	0.00	1087	1916	2162	2385	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1087	1916	2162	2385
					Max:	1087	1916	2162	2385
					Avg:	1087	1916	2162	2385
PRI-101-18		1110 NORTHPOINT DR							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
01/04/2013	60	46	44.00	0.00	1113	1962	2213	2442	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1113	1962	2213	2442
					Max:	1113	1962	2213	2442
					Avg:	1113	1962	2213	2442
PRI-101-19		1110 NORTHPOINT DR							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
01/04/2013	60	44	42.00	0.00	1087	1783	2011	2219	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1087	1783	2011	2219
					Max:	1087	1783	2011	2219
					Avg:	1087	1783	2011	2219
PRI-101-20		1110 NORTHPOINT DR							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
01/04/2013	60	44	42.00	0.00	1087	1783	2011	2219	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1087	1783	2011	2219
					Max:	1087	1783	2011	2219
					Avg:	1087	1783	2011	2219

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-102-1 600 S ROYAL LN								
06/28/2013	50	50	44.00	0.00	1113	0	0	0
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	0	0	0
				Max:	1113	0	0	0
				Avg:	1113	0	0	0
PRI-102-10 585 S ROYAL LN								
07/08/2013	50	50	45.00	0.00	1126	0	0	0
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1126	0	0	0
				Max:	1126	0	0	0
				Avg:	1126	0	0	0
PRI-102-11 585 S ROYAL LN								
07/08/2013	55	50	45.00	0.00	1126	3220	3688	4110
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1126	3220	3688	4110
				Max:	1126	3220	3688	4110
				Avg:	1126	3220	3688	4110
PRI-102-12 585 S ROYAL LN								
07/08/2013	55	45	45.00	0.00	1126	2215	2537	2827
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1126	2215	2537	2827
				Max:	1126	2215	2537	2827
				Avg:	1126	2215	2537	2827

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-102-13 585 S ROYAL LN								
07/08/2013	55	50	45.00	0.00	1126	3220	3688	4110
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1126	3220	3688	4110
				Max:	1126	3220	3688	4110
				Avg:	1126	3220	3688	4110
PRI-102-14 585 S ROYAL LN								
07/08/2013	50	50	40.00	0.00	1061	0	0	0
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1061	0	0	0
				Max:	1061	0	0	0
				Avg:	1061	0	0	0
PRI-102-15 585 S ROYAL LN								
07/08/2013	55	50	45.00	0.00	1126	3220	3688	4110
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1126	3220	3688	4110
				Max:	1126	3220	3688	4110
				Avg:	1126	3220	3688	4110
PRI-102-16 585 S ROYAL LN								
07/08/2013	60	50	45.00	0.00	1126	2380	2685	2963
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1126	2380	2685	2963
				Max:	1126	2380	2685	2963
				Avg:	1126	2380	2685	2963

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-102-17 600 S ROYAL LN								
06/28/2013	55	55	44.00	0.00	1113	0	0	0
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	0	0	0
				Max:	1113	0	0	0
				Avg:	1113	0	0	0
PRI-102-18 600 S ROYAL LN								
06/28/2013	55	55	42.00	0.00	1087	0	0	0
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1087	0	0	0
				Max:	1087	0	0	0
				Avg:	1087	0	0	0
PRI-102-19 600 S ROYAL LN								
06/28/2013	55	55	44.00	0.00	1113	0	0	0
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	0	0	0
				Max:	1113	0	0	0
				Avg:	1113	0	0	0
PRI-102-20 650 S Royal LN								
04/24/2013	65	50	76.00	0.00	1463	2648	2951	3229
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1463	2648	2951	3229
				Max:	1463	2648	2951	3229
				Avg:	1463	2648	2951	3229

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-102-21 650 S Royal LN									
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/24/2013	65	50	72.00	0.00	1424	2577	2872	3143	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1424	2577	2872	3143
					Max:	1424	2577	2872	3143
					Avg:	1424	2577	2872	3143
PRI-102-22 650 S Royal LN									
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/24/2013	65	50	72.00	0.00	1424	2577	2872	3143	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1424	2577	2872	3143
					Max:	1424	2577	2872	3143
					Avg:	1424	2577	2872	3143
PRI-102-23 650 S Royal LN									
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/24/2013	65	50	78.00	0.00	1482	2682	2989	3271	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1482	2682	2989	3271
					Max:	1482	2682	2989	3271
					Avg:	1482	2682	2989	3271
PRI-102-25 650 S Royal LN									
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/24/2013	65	50	72.00	0.00	1424	2577	2872	3143	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1424	2577	2872	3143
					Max:	1424	2577	2872	3143
					Avg:	1424	2577	2872	3143

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-102-26 650 S Royal LN

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/24/2013	65	50	72.00	0.00	1424	2577	2872	3143	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1424	2577	2872	3143
					Max:	1424	2577	2872	3143
					Avg:	1424	2577	2872	3143

PRI-102-27 650 S Royal LN

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/24/2013	65	50	73.00	0.00	1434	2595	2892	3165	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1434	2595	2892	3165
					Max:	1434	2595	2892	3165
					Avg:	1434	2595	2892	3165

PRI-102-28 650 S Royal LN

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/24/2013	65	50	74.00	0.00	1443	2612	2911	3185	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1443	2612	2911	3185
					Max:	1443	2612	2911	3185
					Avg:	1443	2612	2911	3185

PRI-102-29 650 S Royal LN

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/24/2013	65	50	72.00	0.00	1424	2577	2872	3143	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1424	2577	2872	3143
					Max:	1424	2577	2872	3143
					Avg:	1424	2577	2872	3143

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-102-30 601 S ROYAL LN								
05/10/2013	56	54	50.00	0.00	1186	5648	6448	7171
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1186	5648	6448	7171
				Max:	1186	5648	6448	7171
				Avg:	1186	5648	6448	7171
PRI-102-31 601 S ROYAL LN								
05/10/2013	47	44	46.00	0.00	1138	3728	4419	5028
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1138	3728	4419	5028
				Max:	1138	3728	4419	5028
				Avg:	1138	3728	4419	5028
PRI-102-32 601 S ROYAL LN								
05/10/2013	48	44	44.00	0.00	1113	3183	3754	4258
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	3183	3754	4258
				Max:	1113	3183	3754	4258
				Avg:	1113	3183	3754	4258
PRI-102-33 611 S ROYAL LN								
06/21/2013	50	45	46.00	0.00	1138	2995	3498	3946
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1138	2995	3498	3946
				Max:	1138	2995	3498	3946
				Avg:	1138	2995	3498	3946

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-102-34		611 S ROYAL LN							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
06/21/2013	50	45	46.00	0.00	1138	2995	3498	3946	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1138	2995	3498	3946
					Max:	1138	2995	3498	3946
					Avg:	1138	2995	3498	3946
PRI-102-35		611 S ROYAL LN							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
06/21/2013	50	45	44.00	0.00	1113	2929	3421	3859	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1113	2929	3421	3859
					Max:	1113	2929	3421	3859
					Avg:	1113	2929	3421	3859
PRI-102-36		611 S ROYAL LN							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
06/21/2013	50	45	42.00	0.00	1087	2860	3341	3769	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1087	2860	3341	3769
					Max:	1087	2860	3341	3769
					Avg:	1087	2860	3341	3769
PRI-102-37		611 S ROYAL LN							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
06/21/2013	50	45	42.00	0.00	1087	2860	3341	3769	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1087	2860	3341	3769
					Max:	1087	2860	3341	3769
					Avg:	1087	2860	3341	3769

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-102-38 611 S ROYAL LN								
06/21/2013	50	45	42.00	0.00	1087	2860	3341	3769
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1087	2860	3341	3769
				Max:	1087	2860	3341	3769
				Avg:	1087	2860	3341	3769
PRI-102-39 611 S ROYAL LN								
06/21/2013	50	45	42.00	0.00	1087	2860	3341	3769
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1087	2860	3341	3769
				Max:	1087	2860	3341	3769
				Avg:	1087	2860	3341	3769
PRI-102-4 600 S ROYAL LN								
06/28/2013	55	55	48.00	0.00	1163	0	0	0
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1163	0	0	0
				Max:	1163	0	0	0
				Avg:	1163	0	0	0
PRI-102-40 611 S ROYAL LN								
06/21/2013	50	45	42.00	0.00	1087	2860	3341	3769
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1087	2860	3341	3769
				Max:	1087	2860	3341	3769
				Avg:	1087	2860	3341	3769

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-102-41 611 S ROYAL LN								
06/21/2013	50	45	44.00	0.00	1113	2929	3421	3859
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	2929	3421	3859
				Max:	1113	2929	3421	3859
				Avg:	1113	2929	3421	3859
PRI-102-5 600 S ROYAL LN								
06/28/2013	55	55	48.00	0.00	1163	0	0	0
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1163	0	0	0
				Max:	1163	0	0	0
				Avg:	1163	0	0	0
PRI-102-55 980 BETHEL RD								
11/16/2012	72	65	54.00	0.00	1233	3641	4004	4341
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1233	3641	4004	4341
				Max:	1233	3641	4004	4341
				Avg:	1233	3641	4004	4341
PRI-102-56 980 BETHEL RD								
11/16/2012	80	68	54.00	0.00	1233	2940	3196	3435
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1233	2940	3196	3435
				Max:	1233	2940	3196	3435
				Avg:	1233	2940	3196	3435

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-102-57 980 BETHEL RD								
11/16/2012	72	60	52.00	0.00	1210	2671	2937	3184
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1210	2671	2937	3184
				Max:	1210	2671	2937	3184
				Avg:	1210	2671	2937	3184
PRI-102-58 980 BETHEL RD								
11/16/2012	77	64	52.00	0.00	1210	2688	2933	3162
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1210	2688	2933	3162
				Max:	1210	2688	2933	3162
				Avg:	1210	2688	2933	3162
PRI-102-59 980 BETHEL RD								
11/16/2012	75	64	53.00	0.00	1222	2914	3189	3446
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1222	2914	3189	3446
				Max:	1222	2914	3189	3446
				Avg:	1222	2914	3189	3446
PRI-102-60 980 BETHEL RD								
11/16/2012	70	64	50.00	0.00	1186	3727	4112	4469
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1186	3727	4112	4469
				Max:	1186	3727	4112	4469
				Avg:	1186	3727	4112	4469

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-102-61 980 BETHEL RD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
11/16/2012	75	62	52.00	0.00	1210	2637	2886	3117	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1210	2637	2886	3117
					Max:	1210	2637	2886	3117
					Avg:	1210	2637	2886	3117

PRI-102-62 980 BETHEL RD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
11/16/2012	70	62	52.00	0.00	1210	3255	3592	3904	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1210	3255	3592	3904
					Max:	1210	3255	3592	3904
					Avg:	1210	3255	3592	3904

PRI-102-63 980 BETHEL RD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
11/16/2012	72	60	52.00	0.00	1210	2671	2937	3184	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1210	2671	2937	3184
					Max:	1210	2671	2937	3184
					Avg:	1210	2671	2937	3184

PRI-102-64 980 BETHEL RD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
11/16/2012	70	65	52.00	0.00	1210	4196	4630	5031	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1210	4196	4630	5031
					Max:	1210	4196	4630	5031
					Avg:	1210	4196	4630	5031

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-102-65 980 BETHEL RD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
11/16/2012	170	140	120.0	0.00	1838	4383	4539	4690
	<No Staff Member Listed>		0					
Subtotal Flow Tests:				1	Min:	1838	4383	4539
					Max:	1838	4383	4539
					Avg:	1838	4383	4539

PRI-102-66 980 BETHEL RD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
11/16/2012	68	60	52.00	0.00	1210	3184	3527	3843
	<No Staff Member Listed>							
Subtotal Flow Tests:				1	Min:	1210	3184	3527
					Max:	1210	3184	3527
					Avg:	1210	3184	3527

PRI-102-67 980 BETHEL RD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
11/16/2012	75	65	56.00	0.00	1256	3153	3451	3728
	<No Staff Member Listed>							
Subtotal Flow Tests:				1	Min:	1256	3153	3451
					Max:	1256	3153	3451
					Avg:	1256	3153	3451

PRI-102-72 631 S Royal LN

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
09/06/2012	50	49	42.00	0.00	1087	6821	7968	8988
	<No Staff Member Listed>							
Subtotal Flow Tests:				1	Min:	1087	6821	7968
					Max:	1087	6821	7968
					Avg:	1087	6821	7968

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-102-73 631 S Royal LN								
09/06/2012	50	50	44.00	0.00	1113	0	0	0
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	0	0	0
				Max:	1113	0	0	0
				Avg:	1113	0	0	0
PRI-102-74 631 S Royal LN								
09/06/2012	50	50	44.00	0.00	1113	0	0	0
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	0	0	0
				Max:	1113	0	0	0
				Avg:	1113	0	0	0
PRI-102-75 631 S Royal LN								
09/06/2012	50	50	46.00	0.00	1138	0	0	0
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1138	0	0	0
				Max:	1138	0	0	0
				Avg:	1138	0	0	0
PRI-102-76 631 S Royal LN								
09/06/2012	50	50	46.00	0.00	1138	0	0	0
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1138	0	0	0
				Max:	1138	0	0	0
				Avg:	1138	0	0	0

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-103-1 635 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
11/29/2012	57	50	50.00	0.00	1186	2914	3316	3680
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1186	2914	3316
					Max:	1186	2914	3316
					Avg:	1186	2914	3316

PRI-103-16 615 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/25/2013	60	55	48.00	0.00	1163	3575	4033	4450
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1163	3575	4033
					Max:	1163	3575	4033
					Avg:	1163	3575	4033

PRI-103-17 600 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
11/30/2012	60	54	48.00	0.00	1163	3240	3654	4033
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1163	3240	3654
					Max:	1163	3240	3654
					Avg:	1163	3240	3654

PRI-103-18 600 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
11/30/2012	80	45	46.00	0.00	1138	1522	1655	1778
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1138	1522	1655
					Max:	1138	1522	1655
					Avg:	1138	1522	1655

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-103-19 600 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
11/30/2012	80	48	44.00	0.00	1113	1563	1699	1826
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	1563	1699	1826
				Max:	1113	1563	1699	1826
				Avg:	1113	1563	1699	1826

PRI-103-2 635 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
11/29/2012	57	50	50.00	0.00	1186	2914	3316	3680
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1186	2914	3316	3680
				Max:	1186	2914	3316	3680
				Avg:	1186	2914	3316	3680

PRI-103-20 600 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
11/30/2012	85	48	46.00	0.00	1138	1543	1667	1783
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1138	1543	1667	1783
				Max:	1138	1543	1667	1783
				Avg:	1138	1543	1667	1783

PRI-103-21 600 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
11/30/2012	83	45	44.00	0.00	1113	1462	1583	1697
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	1462	1583	1697
				Max:	1113	1462	1583	1697
				Avg:	1113	1462	1583	1697

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-103-22 600 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
11/30/2012	100	45	42.00	0.00	1087	1331	1418	1501
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1087	1331	1418	1501
				Max:	1087	1331	1418	1501
				Avg:	1087	1331	1418	1501

PRI-103-23 600 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
11/30/2012	90	42	42.00	0.00	1087	1333	1432	1526
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1087	1333	1432	1526
				Max:	1087	1333	1432	1526
				Avg:	1087	1333	1432	1526

PRI-103-24 600 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
11/30/2012	60	60	48.00	0.00	1163	0	0	0
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1163	0	0	0
				Max:	1163	0	0	0
				Avg:	1163	0	0	0

PRI-103-25 600 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
11/30/2012	90	54	52.00	0.00	1210	1733	1862	1985
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1210	1733	1862	1985
				Max:	1210	1733	1862	1985
				Avg:	1210	1733	1862	1985

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-103-26 600 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
11/30/2012	62	52	52.00	0.00	1210	2626	2947	3241	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1210	2626	2947	3241
					Max:	1210	2626	2947	3241
					Avg:	1210	2626	2947	3241

PRI-103-27 600 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
11/30/2012	59	59	50.00	0.00	1186	0	0	0	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1186	0	0	0
					Max:	1186	0	0	0
					Avg:	1186	0	0	0

PRI-103-3 635 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
11/29/2012	57	50	50.00	0.00	1186	2914	3316	3680	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1186	2914	3316	3680
					Max:	1186	2914	3316	3680
					Avg:	1186	2914	3316	3680

PRI-103-4 635 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
11/29/2012	57	50	50.00	0.00	1186	2914	3316	3680	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1186	2914	3316	3680
					Max:	1186	2914	3316	3680
					Avg:	1186	2914	3316	3680

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-103-5 635 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
11/29/2012	57	50	50.00	0.00	1186	2914	3316	3680
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1186	2914	3316	3680
				Max:	1186	2914	3316	3680
				Avg:	1186	2914	3316	3680

PRI-103-6 635 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
11/29/2012	57	50	50.00	0.00	1186	2914	3316	3680
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1186	2914	3316	3680
				Max:	1186	2914	3316	3680
				Avg:	1186	2914	3316	3680

PRI-103-7 615 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/25/2013	60	55	48.00	0.00	1163	3575	4033	4450
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1163	3575	4033	4450
				Max:	1163	3575	4033	4450
				Avg:	1163	3575	4033	4450

PRI-108-17 800 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
03/29/2013	75	67	58.00	0.00	1278	3620	3961	4280
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1278	3620	3961	4280
				Max:	1278	3620	3961	4280
				Avg:	1278	3620	3961	4280

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-108-27 801 HAMMOND ST								
03/29/2013	72	60	60.00	0.00	1300	2870	3156	3421
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1300	2870	3156	3421
				Max:	1300	2870	3156	3421
				Avg:	1300	2870	3156	3421
PRI-108-28 800 Freeport PKY								
03/29/2013	67	58	55.00	0.00	1244	3037	3371	3678
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1244	3037	3371	3678
				Max:	1244	3037	3371	3678
				Avg:	1244	3037	3371	3678
PRI-108-29 801 HAMMOND ST								
03/29/2013	65	57	50.00	0.00	1186	3014	3359	3676
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1186	3014	3359	3676
				Max:	1186	3014	3359	3676
				Avg:	1186	3014	3359	3676
PRI-108-30 800 Freeport PKY								
03/29/2013	65	55	58.00	0.00	1278	2879	3209	3512
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1278	2879	3209	3512
				Max:	1278	2879	3209	3512
				Avg:	1278	2879	3209	3512

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-108-31 700 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
03/29/2013	71	59	55.00	0.00	1244	2717	2993	3249
<No Staff Member Listed>								

Subtotal Flow Tests:				1	Min:	1244	2717	2993	3249
					Max:	1244	2717	2993	3249
					Avg:	1244	2717	2993	3249

PRI-108-32 800 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
03/29/2013	67	58	60.00	0.00	1300	3174	3522	3844
<No Staff Member Listed>								

Subtotal Flow Tests:				1	Min:	1300	3174	3522	3844
					Max:	1300	3174	3522	3844
					Avg:	1300	3174	3522	3844

PRI-108-33 801 HAMMOND ST

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
03/29/2013	73	59	58.00	0.00	1278	2623	2879	3118
<No Staff Member Listed>								

Subtotal Flow Tests:				1	Min:	1278	2623	2879	3118
					Max:	1278	2623	2879	3118
					Avg:	1278	2623	2879	3118

PRI-108-34 700 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
03/29/2013	75	60	58.00	0.00	1278	2578	2821	3048
<No Staff Member Listed>								

Subtotal Flow Tests:				1	Min:	1278	2578	2821	3048
					Max:	1278	2578	2821	3048
					Avg:	1278	2578	2821	3048

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-108-35 700 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
03/29/2013	72	56	55.00	0.00	1244	2351	2585	2803
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1244	2351	2585	2803
				Max:	1244	2351	2585	2803
				Avg:	1244	2351	2585	2803

PRI-108-36 700 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
03/29/2013	69	56	56.00	0.00	1256	2571	2843	3093
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1256	2571	2843	3093
				Max:	1256	2571	2843	3093
				Avg:	1256	2571	2843	3093

PRI-108-37 700 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
03/29/2013	62	55	55.00	0.00	1244	3274	3674	4040
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1244	3274	3674	4040
				Max:	1244	3274	3674	4040
				Avg:	1244	3274	3674	4040

PRI-111-16 955 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
10/10/2012	55	50	50.00	0.00	1186	3392	3885	4329
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1186	3392	3885	4329
				Max:	1186	3392	3885	4329
				Avg:	1186	3392	3885	4329

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-111-17 955 Freeport PKY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
10/10/2012	56	54	56.00	0.00	1256	5982	6828	7594
<No Staff Member Listed>								

Subtotal Flow Tests:				1	Min:	1256	5982	6828	7594
					Max:	1256	5982	6828	7594
					Avg:	1256	5982	6828	7594

PRI-111-31 660 Fritz DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
12/17/2012	55	50	57.00	0.00	1267	3624	4150	4625
<No Staff Member Listed>								

Subtotal Flow Tests:				1	Min:	1267	3624	4150	4625
					Max:	1267	3624	4150	4625
					Avg:	1267	3624	4150	4625

PRI-112-1 500 AIRLINE DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
08/02/2012	55	45	44.00	0.00	1113	2189	2507	2794
<No Staff Member Listed>								

Subtotal Flow Tests:				1	Min:	1113	2189	2507	2794
					Max:	1113	2189	2507	2794
					Avg:	1113	2189	2507	2794

PRI-112-10 500 AIRLINE DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
08/02/2012	55	45	44.00	0.00	1113	2189	2507	2794
<No Staff Member Listed>								

Subtotal Flow Tests:				1	Min:	1113	2189	2507	2794
					Max:	1113	2189	2507	2794
					Avg:	1113	2189	2507	2794

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-112-11 500 AIRLINE DR								
08/02/2012	55	45	44.00	0.00	1113	2189	2507	2794
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	2189	2507	2794
				Max:	1113	2189	2507	2794
				Avg:	1113	2189	2507	2794
PRI-112-12 555 AIRLINE DR								
10/12/2012	70	50	50.00	0.00	1186	1945	2146	2333
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1186	1945	2146	2333
				Max:	1186	1945	2146	2333
				Avg:	1186	1945	2146	2333
PRI-112-2 500 AIRLINE DR								
08/02/2012	55	45	44.00	0.00	1113	2189	2507	2794
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	2189	2507	2794
				Max:	1113	2189	2507	2794
				Avg:	1113	2189	2507	2794
PRI-112-28 555 AIRLINE DR								
10/12/2012	70	50	50.00	0.00	1186	1945	2146	2333
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1186	1945	2146	2333
				Max:	1186	1945	2146	2333
				Avg:	1186	1945	2146	2333

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-112-29 555 AIRLINE DR								
10/12/2012	68	50	50.00	0.00	1186	2014	2231	2431
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1186	2014	2231	2431
				Max:	1186	2014	2231	2431
				Avg:	1186	2014	2231	2431
PRI-112-3 500 AIRLINE DR								
08/14/2012	50	44	40.00	0.00	1061	2530	2955	3334
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1061	2530	2955	3334
				Max:	1061	2530	2955	3334
				Avg:	1061	2530	2955	3334
PRI-112-30 555 AIRLINE DR								
10/12/2012	68	45	40.00	0.00	1061	1579	1748	1905
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1061	1579	1748	1905
				Max:	1061	1579	1748	1905
				Avg:	1061	1579	1748	1905
PRI-112-32 505 AIRLINE DR								
10/10/2012	60	55	50.00	0.00	1186	3645	4112	4538
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1186	3645	4112	4538
				Max:	1186	3645	4112	4538
				Avg:	1186	3645	4112	4538

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-112-4 500 AIRLINE DR								
08/14/2012	50	44	40.00	0.00	1061	2530	2955	3334
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1061	2530	2955
					Max:	1061	2530	2955
					Avg:	1061	2530	2955
PRI-112-5 500 AIRLINE DR								
08/02/2012	55	45	44.00	0.00	1113	2189	2507	2794
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1113	2189	2507
					Max:	1113	2189	2507
					Avg:	1113	2189	2507
PRI-112-6 500 AIRLINE DR								
08/02/2012	55	45	44.00	0.00	1113	2189	2507	2794
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1113	2189	2507
					Max:	1113	2189	2507
					Avg:	1113	2189	2507
PRI-112-7 500 AIRLINE DR								
08/02/2012	55	45	44.00	0.00	1113	2189	2507	2794
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1113	2189	2507
					Max:	1113	2189	2507
					Avg:	1113	2189	2507

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-112-8 500 AIRLINE DR								
08/02/2012	55	45	44.00	0.00	1113	2189	2507	2794
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	2189	2507	2794
				Max:	1113	2189	2507	2794
				Avg:	1113	2189	2507	2794
PRI-112-9 500 AIRLINE DR								
08/02/2012	55	45	44.00	0.00	1113	2189	2507	2794
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	2189	2507	2794
				Max:	1113	2189	2507	2794
				Avg:	1113	2189	2507	2794
PRI-113-10 1303 CRESTSIDE DR								
01/11/2013	50	38	35.00	0.00	993	1629	1902	2146
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	993	1629	1902	2146
				Max:	993	1629	1902	2146
				Avg:	993	1629	1902	2146
PRI-113-14 117 WRANGLER DR								
07/10/2013	66	48	42.00	0.00	1087	1804	2006	2192
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1087	1804	2006	2192
				Max:	1087	1804	2006	2192
				Avg:	1087	1804	2006	2192

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-113-16		117 WRANGLER DR							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
07/10/2013	66	55	50.00	0.00	1186	2568	2856	3121	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1186	2568	2856	3121
					Max:	1186	2568	2856	3121
					Avg:	1186	2568	2856	3121
PRI-113-18		1201 S Belt Line RD							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
03/25/2013	165	130	125.0	0.00	1876	4042	4190	4334	
<No Staff Member Listed> 0									
Subtotal Flow Tests:				1	Min:	1876	4042	4190	4334
					Max:	1876	4042	4190	4334
					Avg:	1876	4042	4190	4334
PRI-113-2		101 WRANGLER DR							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
03/25/2013	165	140	125.0	0.00	1876	4847	5025	5197	
<No Staff Member Listed> 0									
Subtotal Flow Tests:				1	Min:	1876	4847	5025	5197
					Max:	1876	4847	5025	5197
					Avg:	1876	4847	5025	5197
PRI-113-20		117 WRANGLER DR							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
07/10/2013	66	55	50.00	0.00	1186	2568	2856	3121	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1186	2568	2856	3121
					Max:	1186	2568	2856	3121
					Avg:	1186	2568	2856	3121

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-113-21 1201 S Belt Line RD								
03/25/2013	165	130	125.0	0.00	1876	4042	4190	4334
	<No Staff Member Listed>		0					
Subtotal Flow Tests: 1				Min:	1876	4042	4190	4334
				Max:	1876	4042	4190	4334
				Avg:	1876	4042	4190	4334
PRI-113-4 450 AIRLINE DR								
08/02/2012	55	45	44.00	0.00	1113	2189	2507	2794
	<No Staff Member Listed>							
Subtotal Flow Tests: 1				Min:	1113	2189	2507	2794
				Max:	1113	2189	2507	2794
				Avg:	1113	2189	2507	2794
PRI-113-53 1333 Crestside DR								
05/10/2013	58	48	32.00	0.00	949	1951	2214	2452
	<No Staff Member Listed>							
Subtotal Flow Tests: 1				Min:	949	1951	2214	2452
				Max:	949	1951	2214	2452
				Avg:	949	1951	2214	2452
PRI-113-7 217 WRANGLER DR								
02/04/2013	60	46	44.00	0.00	1113	1962	2213	2442
	<No Staff Member Listed>							
Subtotal Flow Tests: 1				Min:	1113	1962	2213	2442
				Max:	1113	1962	2213	2442
				Avg:	1113	1962	2213	2442

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-113-8 217 WRANGLER DR								
02/04/2013	60	46	42.00	0.00	1087	1916	2162	2385
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1087	1916	2162	2385
				Max:	1087	1916	2162	2385
				Avg:	1087	1916	2162	2385
PRI-113-9 1303 CRESTSIDE DR								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
01/11/2013	50	40	38.00	0.00	1034	1871	2186	2466
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1034	1871	2186	2466
				Max:	1034	1871	2186	2466
				Avg:	1034	1871	2186	2466
PRI-113-91 1111 Executive DR								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
01/04/2013	175	142	126.0	0.00	1883	4341	4490	4635
<No Staff Member Listed> 0								
Subtotal Flow Tests: 1				Min:	1883	4341	4490	4635
				Max:	1883	4341	4490	4635
				Avg:	1883	4341	4490	4635
PRI-113-92 1111 Executive DR								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
01/04/2013	175	140	126.0	0.00	1883	4206	4350	4490
<No Staff Member Listed> 0								
Subtotal Flow Tests: 1				Min:	1883	4206	4350	4490
				Max:	1883	4206	4350	4490
				Avg:	1883	4206	4350	4490

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-113-93 1111 Executive DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
01/04/2013	175	142	126.0	0.00	1883	4341	4490	4635	
	<No Staff Member Listed>		0						
Subtotal Flow Tests:				1	Min:	1883	4341	4490	4635
					Max:	1883	4341	4490	4635
					Avg:	1883	4341	4490	4635

PRI-113-94 1111 Executive DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
01/04/2013	175	140	126.0	0.00	1883	4206	4350	4490	
	<No Staff Member Listed>		0						
Subtotal Flow Tests:				1	Min:	1883	4206	4350	4490
					Max:	1883	4206	4350	4490
					Avg:	1883	4206	4350	4490

PRI-113-95 1111 Executive DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
01/04/2013	175	142	124.0	0.00	1868	4307	4455	4599	
	<No Staff Member Listed>		0						
Subtotal Flow Tests:				1	Min:	1868	4307	4455	4599
					Max:	1868	4307	4455	4599
					Avg:	1868	4307	4455	4599

PRI-113-97 1111 Executive DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
01/04/2013	175	142	124.0	0.00	1868	4307	4455	4599
	<No Staff Member Listed>		0					

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-113-97 1111 Executive DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
				Min:	1868	4307	4455	4599	
Subtotal Flow Tests:		1			Max:	1868	4307	4455	4599
					Avg:	1868	4307	4455	4599

PRI-114-16 1303 CRESTSIDE DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
01/11/2013	50	38	35.00	0.00	993	1629	1902	2146	
<No Staff Member Listed>									
				Min:	993	1629	1902	2146	
Subtotal Flow Tests:		1			Max:	993	1629	1902	2146
					Avg:	993	1629	1902	2146

PRI-114-17 1333 CRESTSIDE DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/10/2013	58	48	32.00	0.00	949	1951	2214	2452	
<No Staff Member Listed>									
				Min:	949	1951	2214	2452	
Subtotal Flow Tests:		1			Max:	949	1951	2214	2452
					Avg:	949	1951	2214	2452

PRI-114-18 1333 CRESTSIDE DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/10/2013	58	48	32.00	0.00	949	1951	2214	2452	
<No Staff Member Listed>									
				Min:	949	1951	2214	2452	
Subtotal Flow Tests:		1			Max:	949	1951	2214	2452
					Avg:	949	1951	2214	2452

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-114-19 1333 CRESTSIDE DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/10/2013	58	48	32.00	0.00	949	1951	2214	2452	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	949	1951	2214	2452
					Max:	949	1951	2214	2452
					Avg:	949	1951	2214	2452

PRI-114-35 240 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
03/21/2013	70	62	60.00	0.00	1300	3497	3859	4194	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1300	3497	3859	4194
					Max:	1300	3497	3859	4194
					Avg:	1300	3497	3859	4194

PRI-114-36 240 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
03/21/2013	56	52	48.00	0.00	1163	3810	4349	4836	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1163	3810	4349	4836
					Max:	1163	3810	4349	4836
					Avg:	1163	3810	4349	4836

PRI-114-37 240 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
03/21/2013	64	56	50.00	0.00	1186	2978	3326	3645	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1186	2978	3326	3645
					Max:	1186	2978	3326	3645
					Avg:	1186	2978	3326	3645

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-114-38 240 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
03/21/2013	64	52	48.00	0.00	1163	2346	2620	2872	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1163	2346	2620	2872
					Max:	1163	2346	2620	2872
					Avg:	1163	2346	2620	2872

PRI-114-39 240 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
03/21/2013	68	56	50.00	0.00	1186	2507	2777	3026	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1186	2507	2777	3026
					Max:	1186	2507	2777	3026
					Avg:	1186	2507	2777	3026

PRI-114-40 240 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
03/21/2013	70	56	50.00	0.00	1186	2358	2602	2828	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1186	2358	2602	2828
					Max:	1186	2358	2602	2828
					Avg:	1186	2358	2602	2828

PRI-114-41 240 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
03/21/2013	68	58	52.00	0.00	1210	2823	3126	3407	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1210	2823	3126	3407
					Max:	1210	2823	3126	3407
					Avg:	1210	2823	3126	3407

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-114-42 240 Dividend DR								
03/21/2013	68	56	50.00	0.00	1186	2507	2777	3026
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1186	2507	2777	3026
				Max:	1186	2507	2777	3026
				Avg:	1186	2507	2777	3026
PRI-114-43 400 Dividend DR								
03/21/2013	64	54	52.00	0.00	1210	2693	3008	3297
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1210	2693	3008	3297
				Max:	1210	2693	3008	3297
				Avg:	1210	2693	3008	3297
PRI-114-44 400 Dividend DR								
04/26/2013	54	52	46.00	0.00	1138	5255	6040	6747
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1138	5255	6040	6747
				Max:	1138	5255	6040	6747
				Avg:	1138	5255	6040	6747
PRI-114-45 240 Dividend DR								
03/21/2013	68	58	54.00	0.00	1233	2876	3186	3472
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1233	2876	3186	3472
				Max:	1233	2876	3186	3472
				Avg:	1233	2876	3186	3472

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-114-46 400 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/26/2013	54	52	46.00	0.00	1138	5255	6040	6747
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1138	5255	6040	6747
				Max:	1138	5255	6040	6747
				Avg:	1138	5255	6040	6747

PRI-114-47 240 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
03/21/2013	72	60	56.00	0.00	1256	2773	3049	3305
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1256	2773	3049	3305
				Max:	1256	2773	3049	3305
				Avg:	1256	2773	3049	3305

PRI-114-48 400 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/26/2013	60	54	48.00	0.00	1163	3240	3654	4033
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1163	3240	3654	4033
				Max:	1163	3240	3654	4033
				Avg:	1163	3240	3654	4033

PRI-114-49 240 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
03/21/2013	68	56	54.00	0.00	1233	2607	2887	3146
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1233	2607	2887	3146
				Max:	1233	2607	2887	3146
				Avg:	1233	2607	2887	3146

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-114-50 400 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/26/2013	56	52	50.00	0.00	1186	3885	4435	4932
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1186	3885	4435
					Max:	1186	3885	4435
					Avg:	1186	3885	4435

PRI-114-51 240 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
03/21/2013	62	54	54.00	0.00	1233	3019	3388	3726
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1233	3019	3388
					Max:	1233	3019	3388
					Avg:	1233	3019	3388

PRI-114-52 400 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/26/2013	64	56	44.00	0.00	1113	2794	3121	3421
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1113	2794	3121
					Max:	1113	2794	3121
					Avg:	1113	2794	3121

PRI-114-53 240 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
03/21/2013	64	58	54.00	0.00	1233	3616	4039	4427
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1233	3616	4039
					Max:	1233	3616	4039
					Avg:	1233	3616	4039

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-114-54 240 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
03/21/2013	64	54	52.00	0.00	1210	2693	3008	3297
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1210	2693	3008
					Max:	1210	2693	3008
					Avg:	1210	2693	3008

PRI-114-55 400 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/26/2013	62	52	48.00	0.00	1163	2524	2833	3115
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1163	2524	2833
					Max:	1163	2524	2833
					Avg:	1163	2524	2833

PRI-114-56 400 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/26/2013	62	54	50.00	0.00	1186	2904	3259	3584
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1186	2904	3259
					Max:	1186	2904	3259
					Avg:	1186	2904	3259

PRI-114-57 400 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/26/2013	62	56	46.00	0.00	1138	3255	3652	4016
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1138	3255	3652
					Max:	1138	3255	3652
					Avg:	1138	3255	3652

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-114-58 400 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/26/2013	62	56	48.00	0.00	1163	3326	3733	4105	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1163	3326	3733	4105
					Max:	1163	3326	3733	4105
					Avg:	1163	3326	3733	4105

PRI-114-59 400 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/26/2013	64	54	46.00	0.00	1138	2533	2829	3101	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1138	2533	2829	3101
					Max:	1138	2533	2829	3101
					Avg:	1138	2533	2829	3101

PRI-114-60 400 Dividend DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/26/2013	64	56	48.00	0.00	1163	2920	3261	3575	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1163	2920	3261	3575
					Max:	1163	2920	3261	3575
					Avg:	1163	2920	3261	3575

PRI-212-10 700 RIVERCHASE DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
06/20/2013	90	70	74.00	0.00	1443	2838	3051	3251	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1443	2838	3051	3251
					Max:	1443	2838	3051	3251
					Avg:	1443	2838	3051	3251

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-213-10 820 S MACARTHUR BLVD								
08/28/2012	93	85	74.00	0.00	1443	4762	5104	5427
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1443	4762	5104	5427
				Max:	1443	4762	5104	5427
				Avg:	1443	4762	5104	5427
PRI-213-11 820 S MACARTHUR BLVD								
08/28/2012	93	85	74.00	0.00	1443	4762	5104	5427
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1443	4762	5104	5427
				Max:	1443	4762	5104	5427
				Avg:	1443	4762	5104	5427
PRI-213-12 820 S MACARTHUR BLVD								
08/28/2012	93	85	74.00	0.00	1443	4762	5104	5427
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1443	4762	5104	5427
				Max:	1443	4762	5104	5427
				Avg:	1443	4762	5104	5427
PRI-213-13 820 S MACARTHUR BLVD								
08/28/2012	93	87	76.00	0.00	1463	5639	6044	6427
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1463	5639	6044	6427
				Max:	1463	5639	6044	6427
				Avg:	1463	5639	6044	6427

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PRI-213-14		820 S MACARTHUR BLVD							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
08/28/2012	93	85	74.00	0.00	1443	4762	5104	5427	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1443	4762	5104	5427
					Max:	1443	4762	5104	5427
					Avg:	1443	4762	5104	5427
PRI-213-15		804 S MACARTHUR BLVD							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
08/28/2012	93	85	74.00	0.00	1443	4762	5104	5427	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1443	4762	5104	5427
					Max:	1443	4762	5104	5427
					Avg:	1443	4762	5104	5427
PRI-213-16		820 S MACARTHUR BLVD							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
08/28/2012	93	87	76.00	0.00	1463	5639	6044	6427	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1463	5639	6044	6427
					Max:	1463	5639	6044	6427
					Avg:	1463	5639	6044	6427
PRI-213-55		820 S MACARTHUR BLVD							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
08/28/2012	93	85	74.00	0.00	1443	4762	5104	5427	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1443	4762	5104	5427
					Max:	1443	4762	5104	5427
					Avg:	1443	4762	5104	5427

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PRI-213-9 820 S MACARTHUR BLVD								
08/28/2012	93	85	74.00	0.00	1443	4762	5104	5427
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1443	4762	5104	5427
				Max:	1443	4762	5104	5427
				Avg:	1443	4762	5104	5427
PRI-304-43 944 W Sandy Lake RD MUELLER								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/24/2013	0	0	0.00	0.00	0	0	0	0
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	0	0	0	0
				Max:	0	0	0	0
				Avg:	0	0	0	0
PUB-101-10 1111 NORTHPOINT DR								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/28/2013	0	0	35.00	0.00	993	0	0	0
0044	Foster, John D.							
Subtotal Flow Tests: 1				Min:	993	0	0	0
				Max:	993	0	0	0
				Avg:	993	0	0	0
PUB-101-11 445 S ROYAL LN								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
06/14/2013	52	48	42.00	0.00	1087	3341	3870	4343
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1087	3341	3870	4343
				Max:	1087	3341	3870	4343
				Avg:	1087	3341	3870	4343

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-101-12		445 S ROYAL LN							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/28/2013	60	56	45.00	0.00	1126	3904	4404	4860	
0044	Foster, John D.								
06/14/2013	48	42	39.00	0.00	1048	2408	2840	3221	
<No Staff Member Listed>									
Subtotal Flow Tests:				2	Min:	1048	2408	2840	3221
					Max:	1126	3904	4404	4860
					Avg:	1087	3156	3622	4040

PUB-101-13		445 S ROYAL LN							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/28/2013	0	0	45.00	0.00	1126	0	0	0	
0044	Foster, John D.								
06/14/2013	52	46	46.00	0.00	1138	2810	3255	3652	
<No Staff Member Listed>									
Subtotal Flow Tests:				2	Min:	1126	0	0	0
					Max:	1138	2810	3255	3652
					Avg:	1132	1405	1627	1826

PUB-101-14		445 S ROYAL LN							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
06/14/2013	50	46	42.00	0.00	1087	3227	3769	4252	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1087	3227	3769	4252
					Max:	1087	3227	3769	4252
					Avg:	1087	3227	3769	4252

PUB-101-15		445 S ROYAL LN						
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
06/14/2013	50	45	42.00	0.00	1087	2860	3341	3769
<No Staff Member Listed>								

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-101-15 445 S ROYAL LN

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
Subtotal Flow Tests:				1	Min:	1087	2860	3341	3769
					Max:	1087	2860	3341	3769
					Avg:	1087	2860	3341	3769

PUB-101-16 445 S ROYAL LN

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
06/14/2013	50	49	42.00	0.00	1087	6821	7968	8988	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1087	6821	7968	8988
					Max:	1087	6821	7968	8988
					Avg:	1087	6821	7968	8988

PUB-101-17 445 S ROYAL LN

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
06/14/2013	51	48	44.00	0.00	1113	3928	4568	5140	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1113	3928	4568	5140
					Max:	1113	3928	4568	5140
					Avg:	1113	3928	4568	5140

PUB-101-18 445 S ROYAL LN

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
06/14/2013	51	48	44.00	0.00	1113	3928	4568	5140	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1113	3928	4568	5140
					Max:	1113	3928	4568	5140
					Avg:	1113	3928	4568	5140

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-101-19		1111 NORTHPOINT DR						
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
08/10/2012	55	46	42.00	0.00	1087	2263	2592	2889
<No Staff Member Listed>								
04/28/2013	0	0	40.00	0.00	1061	0	0	0
0044	Foster, John D.							
Subtotal Flow Tests:				2	Min:	1061	0	0
					Max:	1087	2263	2592
					Avg:	1074	1131	1296
						1444		

PUB-101-20		1111 NORTHPOINT DR						
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
08/10/2012	55	46	42.00	0.00	1087	2263	2592	2889
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1087	2263	2592
					Max:	1087	2263	2592
					Avg:	1087	2263	2592
						2889		

PUB-101-24		1111 NORTHPOINT DR						
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
08/10/2012	55	46	42.00	0.00	1087	2263	2592	2889
<No Staff Member Listed>								
04/28/2013	0	0	45.00	0.00	1126	0	0	0
0044	Foster, John D.							
Subtotal Flow Tests:				2	Min:	1087	0	0
					Max:	1126	2263	2592
					Avg:	1106	1131	1296
						1444		

PUB-101-25		1111 NORTHPOINT DR						
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
08/10/2012	55	46	42.00	0.00	1087	2263	2592	2889
<No Staff Member Listed>								
04/28/2013	58	56	40.00	0.00	1061	5203	5902	6537
0044	Foster, John D.							

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
PUB-101-25 1111 NORTHPOINT DR									
Subtotal Flow Tests:				2	Min:	1061	2263	2592	2889
					Max:	1087	5203	5902	6537
					Avg:	1074	3733	4247	4713
PUB-101-30 445 S ROYAL LN									
04/28/2013	59	57	45.00	0.00	1126	5600	6334	7002	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	1126	5600	6334	7002
					Max:	1126	5600	6334	7002
					Avg:	1126	5600	6334	7002
PUB-101-35 1111 NORTHPOINT DR									
04/28/2013	60	58	35.00	0.00	993	5006	5647	6232	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	993	5006	5647	6232
					Max:	993	5006	5647	6232
					Avg:	993	5006	5647	6232
PUB-101-36 400 S Royal LN									
04/28/2013	58	57	40.00	0.00	1061	7565	8582	9505	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	1061	7565	8582	9505
					Max:	1061	7565	8582	9505
					Avg:	1061	7565	8582	9505

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-101-41 400 S Royal LN								
04/28/2013	0	0	40.00	0.00	1061	0	0	0
0044	Foster, John D.							
Subtotal Flow Tests:				1	Min:	1061	0	0
					Max:	1061	0	0
					Avg:	1061	0	0
PUB-101-42 1001 NORTHPOINT DR								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/28/2013	67	46	30.00	0.00	919	1420	1576	1719
0044	Foster, John D.							
Subtotal Flow Tests:				1	Min:	919	1420	1576
					Max:	919	1420	1576
					Avg:	919	1420	1576
PUB-101-44 1001 NORTHPOINT DR								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/28/2013	0	0	35.00	0.00	993	0	0	0
0044	Foster, John D.							
Subtotal Flow Tests:				1	Min:	993	0	0
					Max:	993	0	0
					Avg:	993	0	0
PUB-101-45 353 Freeport PKY								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/28/2013	0	0	30.00	0.00	919	0	0	0
0044	Foster, John D.							
Subtotal Flow Tests:				1	Min:	919	0	0
					Max:	919	0	0
					Avg:	919	0	0

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
PUB-101-62 1001 NORTHPOINT DR									
04/28/2013	62	61	35.00	0.00	993	7473	8387	9222	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	993	7473	8387	9222
					Max:	993	7473	8387	9222
					Avg:	993	7473	8387	9222
PUB-102-17 601 S ROYAL LN									
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/28/2013	0	0	40.00	0.00	1061	0	0	0	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	1061	0	0	0
					Max:	1061	0	0	0
					Avg:	1061	0	0	0
PUB-102-22 601 S ROYAL LN									
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/28/2013	57	55	40.00	0.00	1061	5128	5836	6476	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	1061	5128	5836	6476
					Max:	1061	5128	5836	6476
					Avg:	1061	5128	5836	6476
PUB-102-25 611 S ROYAL LN									
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
06/21/2013	50	45	44.00	0.00	1113	2929	3421	3859	
	<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1113	2929	3421	3859
					Max:	1113	2929	3421	3859
					Avg:	1113	2929	3421	3859

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-102-26 611 S ROYAL LN

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
06/21/2013	50	45	44.00	0.00	1113	2929	3421	3859	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1113	2929	3421	3859
					Max:	1113	2929	3421	3859
					Avg:	1113	2929	3421	3859

PUB-102-29 100 S Royal LN

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/28/2013	60	57	40.00	0.00	1061	4297	4847	5349	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	1061	4297	4847	5349
					Max:	1061	4297	4847	5349
					Avg:	1061	4297	4847	5349

PUB-102-34 980 BETHEL RD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/28/2013	0	0	45.00	0.00	1126	0	0	0	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	1126	0	0	0
					Max:	1126	0	0	0
					Avg:	1126	0	0	0

PUB-102-35 980 BETHEL RD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/28/2013	58	56	45.00	0.00	1126	5522	6264	6938	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	1126	5522	6264	6938
					Max:	1126	5522	6264	6938
					Avg:	1126	5522	6264	6938

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-102-4 611 S ROYAL LN								
06/21/2013	50	45	44.00	0.00	1113	2929	3421	3859
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	2929	3421	3859
				Max:	1113	2929	3421	3859
				Avg:	1113	2929	3421	3859
PUB-102-43 900 CREEKVIEW DR								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/28/2013	0	0	45.00	0.00	1126	0	0	0
0044	Foster, John D.							
Subtotal Flow Tests: 1				Min:	1126	0	0	0
				Max:	1126	0	0	0
				Avg:	1126	0	0	0
PUB-102-44 900 CREEKVIEW DR								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/28/2013	61	58	45.00	0.00	1126	4622	5200	5728
0044	Foster, John D.							
Subtotal Flow Tests: 1				Min:	1126	4622	5200	5728
				Max:	1126	4622	5200	5728
				Avg:	1126	4622	5200	5728
PUB-102-5 900 CREEKVIEW DR								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/28/2013	60	57	40.00	0.00	1061	4297	4847	5349
0044	Foster, John D.							
Subtotal Flow Tests: 1				Min:	1061	4297	4847	5349
				Max:	1061	4297	4847	5349
				Avg:	1061	4297	4847	5349

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-102-50		1144 W Bethel RD & Creekview DR							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/28/2013	47	45	35.00	0.00	993	4049	4800	5462	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	993	4049	4800	5462
					Max:	993	4049	4800	5462
					Avg:	993	4049	4800	5462
PUB-102-51		675 Creekview DR							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/28/2013	0	0	35.00	0.00	993	0	0	0	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	993	0	0	0
					Max:	993	0	0	0
					Avg:	993	0	0	0
PUB-102-52		650 S Royal LN							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/28/2013	0	0	40.00	0.00	1061	0	0	0	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	1061	0	0	0
					Max:	1061	0	0	0
					Avg:	1061	0	0	0
PUB-102-7		900 CREEKVIEW DR							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/28/2013	0	0	40.00	0.00	1061	0	0	0	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	1061	0	0	0
					Max:	1061	0	0	0
					Avg:	1061	0	0	0

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/13/2013	65	63	50.00	0.00	1186	6372	7101	7771	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	1186	6372	7101	7771
					Max:	1186	6372	7101	7771
					Avg:	1186	6372	7101	7771
<hr/>									
PUB-103-12 615 Freeport PKY									
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/13/2013	0	0	45.00	0.00	1126	0	0	0	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	1126	0	0	0
					Max:	1126	0	0	0
					Avg:	1126	0	0	0
<hr/>									
PUB-103-19 600 Freeport PKY									
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/13/2013	65	63	50.00	0.00	1186	6372	7101	7771	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	1186	6372	7101	7771
					Max:	1186	6372	7101	7771
					Avg:	1186	6372	7101	7771
<hr/>									
PUB-103-2 635 Freeport PKY									
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/13/2013	0	0	45.00	0.00	1126	0	0	0	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	1126	0	0	0
					Max:	1126	0	0	0
					Avg:	1126	0	0	0

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-103-21 600 Freeport PKY								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/13/2013	0	0	50.00	0.00	1186	0	0	0
0044	Foster, John D.							
Subtotal Flow Tests:				1	Min:	1186	0	0
					Max:	1186	0	0
					Avg:	1186	0	0
PUB-103-33 500 Freeport PKY								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/13/2013	68	65	45.00	0.00	1126	5032	5574	6074
0044	Foster, John D.							
Subtotal Flow Tests:				1	Min:	1126	5032	5574
					Max:	1126	5032	5574
					Avg:	1126	5032	5574
PUB-103-4 625 Freeport PKY								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/13/2013	67	66	45.00	0.00	1126	9005	9993	10905
0044	Foster, John D.							
Subtotal Flow Tests:				1	Min:	1126	9005	9993
					Max:	1126	9005	9993
					Avg:	1126	9005	9993
PUB-103-41 600 HAWKEN DR								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/13/2013	68	67	50.00	0.00	1186	9593	10625	11578
0044	Foster, John D.							
Subtotal Flow Tests:				1	Min:	1186	9593	10625
					Max:	1186	9593	10625
					Avg:	1186	9593	10625

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-103-47		500 Freeport PKY						
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/13/2013	0	0	50.00	0.00	1186	0	0	0
0044	Foster, John D.							
Subtotal Flow Tests:				1	Min:	1186	0	0
					Max:	1186	0	0
					Avg:	1186	0	0
PUB-103-49		500 Freeport PKY						
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/13/2013	0	0	45.00	0.00	1126	0	0	0
0044	Foster, John D.							
Subtotal Flow Tests:				1	Min:	1126	0	0
					Max:	1126	0	0
					Avg:	1126	0	0
PUB-103-50		500 Freeport PKY						
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/13/2013	65	64	45.00	0.00	1126	8796	9802	10728
0044	Foster, John D.							
Subtotal Flow Tests:				1	Min:	1126	8796	9802
					Max:	1126	8796	9802
					Avg:	1126	8796	9802
PUB-103-60		700 W Bethel RD						
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/13/2013	0	0	50.00	0.00	1186	0	0	0
0044	Foster, John D.							
Subtotal Flow Tests:				1	Min:	1186	0	0
					Max:	1186	0	0
					Avg:	1186	0	0

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-104-11		100 Fieldcrest LOOP							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/13/2013	71	66	45.00	0.00	1126	3946	4347	4718	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	1126	3946	4347	4718
					Max:	1126	3946	4347	4718
					Avg:	1126	3946	4347	4718
PUB-104-12		124 Fieldcrest LOOP							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/13/2013	0	0	45.00	0.00	1126	0	0	0	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	1126	0	0	0
					Max:	1126	0	0	0
					Avg:	1126	0	0	0
PUB-104-13		227 Fieldcrest LOOP							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/13/2013	0	0	50.00	0.00	1186	0	0	0	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	1186	0	0	0
					Max:	1186	0	0	0
					Avg:	1186	0	0	0
PUB-104-25		200 S Coppel RD							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/13/2013	67	65	50.00	0.00	1186	6523	7239	7900	
0044	Foster, John D.								
Subtotal Flow Tests:				1	Min:	1186	6523	7239	7900
					Max:	1186	6523	7239	7900
					Avg:	1186	6523	7239	7900

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-104-26 200 S Coppel RD								
04/13/2013	0	0	50.00	0.00	1186	0	0	0
0044	Foster, John D.							
Subtotal Flow Tests:				1	Min:	1186	0	0
					Max:	1186	0	0
					Avg:	1186	0	0
PUB-104-6 208 WHISPERING HILLS DR								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/13/2013	70	68	50.00	0.00	1186	6745	7443	8089
0044	Foster, John D.							
Subtotal Flow Tests:				1	Min:	1186	6745	7443
					Max:	1186	6745	7443
					Avg:	1186	6745	7443
PUB-105-20 522 COOPER LN								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/15/2013	70	69	45.00	0.00	1126	9311	10274	11166
	<No Staff Member Listed>							
Subtotal Flow Tests:				1	Min:	1126	9311	10274
					Max:	1126	9311	10274
					Avg:	1126	9311	10274
PUB-105-22 402 COOPER LN								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/15/2013	70	69	40.00	0.00	1061	8773	9681	10521
	<No Staff Member Listed>							
Subtotal Flow Tests:				1	Min:	1061	8773	9681
					Max:	1061	8773	9681
					Avg:	1061	8773	9681

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-105-28 200 W BETHEL SCHOOL RD								
05/30/2013	75	74	55.00	0.00	1244	10830	11852	12804
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1244	10830	11852	12804
				Max:	1244	10830	11852	12804
				Avg:	1244	10830	11852	12804
PUB-105-38 513 HARRIS ST								
04/15/2013	72	71	55.00	0.00	1244	10507	11553	12525
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1244	10507	11553	12525
				Max:	1244	10507	11553	12525
				Avg:	1244	10507	11553	12525
PUB-105-43 414 Spanish Moss CT								
04/15/2013	72	71	55.00	0.00	1244	10507	11553	12525
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1244	10507	11553	12525
				Max:	1244	10507	11553	12525
				Avg:	1244	10507	11553	12525
PUB-105-7 335 HUNTERWOOD CT								
04/15/2013	70	69	55.00	0.00	1244	10286	11351	12336
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1244	10286	11351	12336
				Max:	1244	10286	11351	12336
				Avg:	1244	10286	11351	12336

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-106-14 564 ARBOR BROOK LN								
04/15/2013	82	81	60.00	0.00	1300	12074	13089	14041
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1300	12074	13089	14041
				Max:	1300	12074	13089	14041
				Avg:	1300	12074	13089	14041
PUB-106-17 7 HIDDEN VALLEY DR								
04/15/2013	74	72	45.00	0.00	1126	6675	7317	7913
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1126	6675	7317	7913
				Max:	1126	6675	7317	7913
				Avg:	1126	6675	7317	7913
PUB-106-20 545 Huntersridge DR								
04/15/2013	78	75	58.00	0.00	1278	6326	6894	7424
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1278	6326	6894	7424
				Max:	1278	6326	6894	7424
				Avg:	1278	6326	6894	7424
PUB-106-6 108 MASON CT								
04/15/2013	76	75	62.00	0.00	1321	11612	12690	13694
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1321	11612	12690	13694
				Max:	1321	11612	12690	13694
				Avg:	1321	11612	12690	13694

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-108-12 801 HAMMOND ST								
04/15/2013	66	65	50.00	0.00	1186	9375	10426	11393
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1186	9375	10426
					Max:	1186	9375	10426
					Avg:	1186	9375	10426
PUB-108-17 790 S Royal LN								
04/15/2013	62	61	50.00	0.00	1186	8926	10017	11015
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1186	8926	10017
					Max:	1186	8926	10017
					Avg:	1186	8926	10017
PUB-108-21 710 S Royal LN								
04/15/2013	65	64	50.00	0.00	1186	9264	10325	11299
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1186	9264	10325
					Max:	1186	9264	10325
					Avg:	1186	9264	10325
PUB-108-8 850 BURNS ST								
04/15/2013	69	67	50.00	0.00	1186	6672	7375	8026
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1186	6672	7375
					Max:	1186	6672	7375
					Avg:	1186	6672	7375

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-109-22 816 COPPELL RD								
04/15/2013	66	65	44.00	0.00	1113	8798	9784	10692
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	8798	9784	10692
				Max:	1113	8798	9784	10692
				Avg:	1113	8798	9784	10692
PUB-109-29 700 S DENTON TAP RD								
04/15/2013	75	74	62.00	0.00	1321	11500	12586	13597
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1321	11500	12586	13597
				Max:	1321	11500	12586	13597
				Avg:	1321	11500	12586	13597
PUB-109-32 260 Southwestern BLVD MUELLER								
04/15/2013	63	62	40.00	0.00	1061	8087	9054	9939
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1061	8087	9054	9939
				Max:	1061	8087	9054	9939
				Avg:	1061	8087	9054	9939
PUB-109-35 101 Corsica CT								
04/15/2013	73	70	55.00	0.00	1244	5865	6439	6972
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1244	5865	6439	6972
				Max:	1244	5865	6439	6972
				Avg:	1244	5865	6439	6972

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-109-4		200 BETHEL RD			WATEROUS				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/15/2013	70	68	38.00	0.00	1034	5880	6489	7052	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1034	5880	6489	7052
					Max:	1034	5880	6489	7052
					Avg:	1034	5880	6489	7052
PUB-110-11		233 BETHEL RD			WATEROUS				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/15/2013	75	74	45.00	0.00	1126	9802	10728	11590	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1126	9802	10728	11590
					Max:	1126	9802	10728	11590
					Avg:	1126	9802	10728	11590
PUB-110-2		154 BETHEL RD							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/15/2013	78	75	45.00	0.00	1126	5574	6074	6541	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1126	5574	6074	6541
					Max:	1126	5574	6074	6541
					Avg:	1126	5574	6074	6541
PUB-110-20		200 E Belt Line RD							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/15/2013	72	69	42.00	0.00	1087	5073	5578	6047	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1087	5073	5578	6047
					Max:	1087	5073	5578	6047
					Avg:	1087	5073	5578	6047

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-110-38 208 Tower CT								
04/15/2013	76	74	48.00	0.00	1163	7031	7684	8292
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1163	7031	7684	8292
				Max:	1163	7031	7684	8292
				Avg:	1163	7031	7684	8292
PUB-110-5 165 GLENDALE DR WATEROUS								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/15/2013	74	65	45.00	0.00	1126	2963	3248	3513
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1126	2963	3248	3513
				Max:	1126	2963	3248	3513
				Avg:	1126	2963	3248	3513
PUB-111-17 660 Fritz DR MUELLER								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
12/17/2012	57	50	59.00	0.00	1289	3168	3604	4000
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1289	3168	3604	4000
				Max:	1289	3168	3604	4000
				Avg:	1289	3168	3604	4000
PUB-111-27 660 Fritz DR								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
12/17/2012	55	50	60.00	0.00	1300	3718	4258	4746
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1300	3718	4258	4746
				Max:	1300	3718	4258	4746
				Avg:	1300	3718	4258	4746

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-111-3 660 Fritz DR								
12/17/2012	60	50	50.00	0.00	1186	2507	2828	3121
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1186	2507	2828	3121
				Max:	1186	2507	2828	3121
				Avg:	1186	2507	2828	3121
PUB-111-4 955 Freeport PKY								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
10/10/2012	55	50	50.00	0.00	1186	3392	3885	4329
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1186	3392	3885	4329
				Max:	1186	3392	3885	4329
				Avg:	1186	3392	3885	4329
PUB-111-5 955 Freeport PKY CLOW								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
10/10/2012	58	54	52.00	0.00	1210	4081	4630	5128
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1210	4081	4630	5128
				Max:	1210	4081	4630	5128
				Avg:	1210	4081	4630	5128
PUB-113-3 1333 CRESTSIDE DR								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/10/2013	58	48	32.00	0.00	949	1951	2214	2452
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	949	1951	2214	2452
				Max:	949	1951	2214	2452
				Avg:	949	1951	2214	2452

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-113-60 217 WRANGLER DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
02/04/2013	60	46	42.00	0.00	1087	1916	2162	2385
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1087	1916	2162	2385
				Max:	1087	1916	2162	2385
				Avg:	1087	1916	2162	2385

PUB-113-61 217 WRANGLER DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
02/04/2013	60	48	44.00	0.00	1113	2132	2405	2654
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	2132	2405	2654
				Max:	1113	2132	2405	2654
				Avg:	1113	2132	2405	2654

PUB-113-62 217 WRANGLER DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
02/04/2013	60	48	44.00	0.00	1113	2132	2405	2654
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1113	2132	2405	2654
				Max:	1113	2132	2405	2654
				Avg:	1113	2132	2405	2654

PUB-113-63 217 WRANGLER DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
02/04/2013	60	46	42.00	0.00	1087	1916	2162	2385
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1087	1916	2162	2385
				Max:	1087	1916	2162	2385
				Avg:	1087	1916	2162	2385

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-201-15 618 Glen Lakes DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/03/2013	90	85	65.00	0.00	1353	5626	6047	6444
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1353	5626	6047	6444
				Max:	1353	5626	6047	6444
				Avg:	1353	5626	6047	6444

PUB-201-19 600 Cambridge Manor LN

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/03/2013	90	85	63.00	0.00	1332	5539	5953	6344
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1332	5539	5953	6344
				Max:	1332	5539	5953	6344
				Avg:	1332	5539	5953	6344

PUB-201-2 614 Deforest CT

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/03/2013	95	84	62.00	0.00	1321	3725	3985	4232
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1321	3725	3985	4232
				Max:	1321	3725	3985	4232
				Avg:	1321	3725	3985	4232

PUB-201-25 711 Bent Tree CT

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/03/2013	95	80	60.00	0.00	1300	3100	3317	3522
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1300	3100	3317	3522
				Max:	1300	3100	3317	3522
				Avg:	1300	3100	3317	3522

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-201-29 628 Deforest RD								
05/03/2013	96	90	60.00	0.00	1300	5121	5475	5810
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1300	5121	5475	5810
				Max:	1300	5121	5475	5810
				Avg:	1300	5121	5475	5810
PUB-201-37 644 Deforest RD								
05/03/2013	94	95	65.00	0.00	1353	0	0	0
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1353	0	0	0
				Max:	1353	0	0	0
				Avg:	1353	0	0	0
PUB-202-14 556 Raintree CIR								
05/03/2013	95	87	55.00	0.00	1244	4166	4457	4733
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1244	4166	4457	4733
				Max:	1244	4166	4457	4733
				Avg:	1244	4166	4457	4733
PUB-202-16 451 MacArthur BLVD								
05/03/2013	88	85	58.00	0.00	1278	6894	7424	7923
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1278	6894	7424	7923
				Max:	1278	6894	7424	7923
				Avg:	1278	6894	7424	7923

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-202-2 703 Cheshire DR								
05/03/2013	95	85	62.00	0.00	1321	3921	4196	4455
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1321	3921	4196	4455
				Max:	1321	3921	4196	4455
				Avg:	1321	3921	4196	4455
PUB-202-20 700 Deforest RD								
05/03/2013	95	88	55.00	0.00	1244	4477	4790	5087
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1244	4477	4790	5087
				Max:	1244	4477	4790	5087
				Avg:	1244	4477	4790	5087
PUB-202-35 932 Brentwood DR								
05/03/2013	95	87	60.00	0.00	1300	4353	4658	4946
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1300	4353	4658	4946
				Max:	1300	4353	4658	4946
				Avg:	1300	4353	4658	4946
PUB-203-14 400 MacArthur BLVD								
05/03/2013	84	82	60.00	0.00	1300	8447	9136	9784
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1300	8447	9136	9784
				Max:	1300	8447	9136	9784
				Avg:	1300	8447	9136	9784

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-203-23 742 Teal CV

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/03/2013	90	80	61.00	0.00	1311	3749	4030	4294
<No Staff Member Listed>								

Subtotal Flow Tests:				1	Min:	1311	3749	4030	4294
					Max:	1311	3749	4030	4294
					Avg:	1311	3749	4030	4294

PUB-203-3 600 GREENTREE CT

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/03/2013	86	78	50.00	0.00	1186	3707	4000	4276
<No Staff Member Listed>								

Subtotal Flow Tests:				1	Min:	1186	3707	4000	4276
					Max:	1186	3707	4000	4276
					Avg:	1186	3707	4000	4276

PUB-203-31 715 DUNCAN DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/03/2013	86	84	60.00	0.00	1300	0	0	0
<No Staff Member Listed>								

Subtotal Flow Tests:				1	Min:	1300	0	0	0
					Max:	1300	0	0	0
					Avg:	1300	0	0	0

PUB-203-7 420 MacArthur BLVD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/03/2013	92	90	60.00	0.00	1300	9002	9657	10276
<No Staff Member Listed>								

Subtotal Flow Tests:				1	Min:	1300	9002	9657	10276
					Max:	1300	9002	9657	10276
					Avg:	1300	9002	9657	10276

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-204-1 950 E SANDY LAKE RD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/13/2013	90	86	70.00	0.00	1404	6586	7078	7543
<No Staff Member Listed>								

Subtotal Flow Tests:				1	Min:	1404	6586	7078	7543
					Max:	1404	6586	7078	7543
					Avg:	1404	6586	7078	7543

PUB-204-11 932 Westwind CV

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/03/2013	92	88	65.00	0.00	1353	6444	6913	7356
<No Staff Member Listed>								

Subtotal Flow Tests:				1	Min:	1353	6444	6913	7356
					Max:	1353	6444	6913	7356
					Avg:	1353	6444	6913	7356

PUB-204-31 900 SANDY LAKE RD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/13/2013	90	86	70.00	0.00	1404	6586	7078	7543
0615	Baird, James G.							

Subtotal Flow Tests:				1	Min:	1404	6586	7078	7543
					Max:	1404	6586	7078	7543
					Avg:	1404	6586	7078	7543

PUB-204-41 802 Lockhaven LN

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/13/2013	84	80	50.00	0.00	1186	5300	5733	6139
0615	Baird, James G.							

Subtotal Flow Tests:				1	Min:	1186	5300	5733	6139
					Max:	1186	5300	5733	6139
					Avg:	1186	5300	5733	6139

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-204-45 145 Lansdowne CIR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/13/2013	78	76	52.00	0.00	1210	7456	8124	8749	
0615	Baird, James G.								
Subtotal Flow Tests:				1	Min:	1210	7456	8124	8749
					Max:	1210	7456	8124	8749
					Avg:	1210	7456	8124	8749

PUB-204-5 902 CYPRESS CT

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/13/2013	88	84	65.00	0.00	1353	6248	6728	7181	
0615	Baird, James G.								
Subtotal Flow Tests:				1	Min:	1353	6248	6728	7181
					Max:	1353	6248	6728	7181
					Avg:	1353	6248	6728	7181

PUB-204-8 113 SPYGLASS DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/13/2013	90	84	65.00	0.00	1353	5099	5480	5840	
0615	Baird, James G.								
Subtotal Flow Tests:				1	Min:	1353	5099	5480	5840
					Max:	1353	5099	5480	5840
					Avg:	1353	5099	5480	5840

PUB-205-1 216 REDWOOD DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/07/2013	78	76	64.00	0.00	1342	8269	9011	9703	
	<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1342	8269	9011	9703
					Max:	1342	8269	9011	9703
					Avg:	1342	8269	9011	9703

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-205-41 1 GIBBS CROSSING

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/07/2013	92	86	74.00	0.00	1443	5521	5923	6302
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1443	5521	5923	6302
				Max:	1443	5521	5923	6302
				Avg:	1443	5521	5923	6302

PUB-205-5 300 MacArthur BLVD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/07/2013	88	82	70.00	0.00	1404	5209	5609	5987
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1404	5209	5609	5987
				Max:	1404	5209	5609	5987
				Avg:	1404	5209	5609	5987

PUB-205-7 200 MacArthur BLVD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/07/2013	90	82	68.00	0.00	1384	4465	4799	5114
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1384	4465	4799	5114
				Max:	1384	4465	4799	5114
				Avg:	1384	4465	4799	5114

PUB-207-11 311 ASPENWAY DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/13/2013	78	74	55.00	0.00	1244	5272	5745	6186
0615	Baird, James G.							
Subtotal Flow Tests: 1				Min:	1244	5272	5745	6186
				Max:	1244	5272	5745	6186
				Avg:	1244	5272	5745	6186

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-207-15 1021 MAPLELEAF LN

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/13/2013	84	80	55.00	0.00	1244	5560	6013	6439	
0615	Baird, James G.								
Subtotal Flow Tests:				1	Min:	1244	5560	6013	6439
					Max:	1244	5560	6013	6439
					Avg:	1244	5560	6013	6439

PUB-207-19 907 MAPLELEAF LN

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/13/2013	84	80	52.00	0.00	1210	5408	5849	6263	
0615	Baird, James G.								
Subtotal Flow Tests:				1	Min:	1210	5408	5849	6263
					Max:	1210	5408	5849	6263
					Avg:	1210	5408	5849	6263

PUB-207-30 350 PEPPERWOOD ST

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/13/2013	72	70	45.00	0.00	1126	6541	7192	7797	
0615	Baird, James G.								
Subtotal Flow Tests:				1	Min:	1126	6541	7192	7797
					Max:	1126	6541	7192	7797
					Avg:	1126	6541	7192	7797

PUB-207-43 234 CREEKSIDE LN

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/13/2013	80	76	65.00	0.00	1353	5840	6347	6821	
0615	Baird, James G.								
Subtotal Flow Tests:				1	Min:	1353	5840	6347	6821
					Max:	1353	5840	6347	6821
					Avg:	1353	5840	6347	6821

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-208-12 272 S MACARTHUR BLVD								
05/13/2013	94	88	70.00	0.00	1404	5452	5838	6204
0615	Baird, James G.							
Subtotal Flow Tests:				1	Min:	1404	5452	5838
					Max:	1404	5452	5838
					Avg:	1404	5452	5838
PUB-208-24 1406 GLADE POINT DR								
05/13/2013	94	84	75.00	0.00	1453	4282	4585	4873
0615	Baird, James G.							
Subtotal Flow Tests:				1	Min:	1453	4282	4585
					Max:	1453	4282	4585
					Avg:	1453	4282	4585
PUB-208-32 228 LONGMEADOW DR								
05/13/2013	94	90	70.00	0.00	1404	6786	7267	7722
0615	Baird, James G.							
Subtotal Flow Tests:				1	Min:	1404	6786	7267
					Max:	1404	6786	7267
					Avg:	1404	6786	7267
PUB-208-49 500 STARLEAF ST								
05/13/2013	94	88	70.00	0.00	1404	5452	5838	6204
0615	Baird, James G.							
Subtotal Flow Tests:				1	Min:	1404	5452	5838
					Max:	1404	5452	5838
					Avg:	1404	5452	5838

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-208-6 264 LIBERTY CIR								
05/13/2013	92	86	75.00	0.00	1453	5559	5964	6346
0615	Baird, James G.							
Subtotal Flow Tests:				1	Min:	1453	5559	5964
					Max:	1453	5559	5964
					Avg:	1453	5559	5964
PUB-210-10 700 MEADOWLARK LN & Hawk LN								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/03/2013	82	78	60.00	0.00	1271	5584	6053	6494
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1271	5584	6053
					Max:	1271	5584	6053
					Avg:	1271	5584	6053
PUB-210-16 614 SWAN DR & Phoenix CIR								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/03/2013	80	75	55.00	0.00	1244	4760	5173	5560
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1244	4760	5173
					Max:	1244	4760	5173
					Avg:	1244	4760	5173
PUB-210-21 734 HAWK LN								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/03/2013	68	65	45.00	0.00	0	0	0	0
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	0	0	0
					Max:	0	0	0
					Avg:	0	0	0

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-210-3 782 Pelican LN								
05/03/2013	80	75	56.00	0.00	1256	4806	5223	5613
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1256	4806	5223	5613
				Max:	1256	4806	5223	5613
				Avg:	1256	4806	5223	5613
PUB-302-28 136 LEVEE PL WATEROUS								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/21/2013	90	80	70.00	0.00	1404	4015	4316	4599
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1404	4015	4316	4599
				Max:	1404	4015	4316	4599
				Avg:	1404	4015	4316	4599
PUB-302-36 2000 121 HWY								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/21/2013	90	86	65.00	0.00	1353	6347	6821	7269
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1353	6347	6821	7269
				Max:	1353	6347	6821	7269
				Avg:	1353	6347	6821	7269
PUB-302-38 2500 W 121 HWY WATEROUS								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/25/2013	86	82	0.00	46.00	1138	5171	5580	5966
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1138	5171	5580	5966
				Max:	1138	5171	5580	5966
				Avg:	1138	5171	5580	5966

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-302-40		W 121 HWY			WATEROUS				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/25/2013	90	84	60.00	0.00	1300	4899	5265	5611	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1300	4899	5265	5611
					Max:	1300	4899	5265	5611
					Avg:	1300	4899	5265	5611
PUB-302-43		370 121 HWY			MUELLER				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/25/2013	86	70	53.00	0.00	1222	2627	2835	3030	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1222	2627	2835	3030
					Max:	1222	2627	2835	3030
					Avg:	1222	2627	2835	3030
PUB-302-9		132 KILBRIDGE CT			WATEROUS				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/21/2013	60	58	55.00	0.00	1244	6272	7075	7807	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1244	6272	7075	7807
					Max:	1244	6272	7075	7807
					Avg:	1244	6272	7075	7807
PUB-303-10		722 WILLOW RIDGE CT			WATEROUS				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/21/2013	90	76	70.00	0.00	1404	3348	3599	3835	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1404	3348	3599	3835
					Max:	1404	3348	3599	3835
					Avg:	1404	3348	3599	3835

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-303-19		626 SPRING HILL DR			MUELLER				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/21/2013	90	80	60.00	0.00	1300	3718	3996	4258	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1300	3718	3996	4258
					Max:	1300	3718	3996	4258
					Avg:	1300	3718	3996	4258
PUB-303-28		120 E Natches Trace			MUELLER				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/21/2013	92	87	70.00	0.00	1404	5928	6359	6767	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1404	5928	6359	6767
					Max:	1404	5928	6359	6767
					Avg:	1404	5928	6359	6767
PUB-303-43		500 E 121 HWY			WATEROUS				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/21/2013	91	89	76.00	0.00	1463	10055	10796	11497	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1463	10055	10796	11497
					Max:	1463	10055	10796	11497
					Avg:	1463	10055	10796	11497
PUB-303-48		695 E 121 HWY			WATEROUS				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/21/2013	100	98	70.00	0.00	1404	10292	10967	11609	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1404	10292	10967	11609
					Max:	1404	10292	10967	11609
					Avg:	1404	10292	10967	11609

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-303-5 730 CRESTWOOD DR CLOW								
05/21/2013	90	89	75.00	0.00	1453	14408	15486	16503
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1453	14408	15486	16503
				Max:	1453	14408	15486	16503
				Avg:	1453	14408	15486	16503
PUB-304-20 750 CANYON DR WATEROUS								
04/24/2013	80	76	65.00	0.00	1353	5840	6347	6821
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1353	5840	6347	6821
				Max:	1353	5840	6347	6821
				Avg:	1353	5840	6347	6821
PUB-304-42 3600 121 HWY WATEROUS								
04/24/2013	0	0	0.00	0.00	0	0	0	0
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	0	0	0	0
				Max:	0	0	0	0
				Avg:	0	0	0	0
PUB-304-9 200 N COPPELL RD WATEROUS								
04/24/2013	86	90	65.00	0.00	1353	0	0	0
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1353	0	0	0
				Max:	1353	0	0	0
				Avg:	1353	0	0	0

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-305-10		398 GRAHAM DR			WATEROUS				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/24/2013	86	82	65.00	0.00	1353	6148	6635	7093	
0150	Joles, William Everett								
Subtotal Flow Tests:				1	Min:	1353	6148	6635	7093
					Max:	1353	6148	6635	7093
					Avg:	1353	6148	6635	7093
PUB-305-23		144 W PARKWAY BLVD			WATEROUS				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/24/2013	92	90	60.00	0.00	1300	9002	9657	10276	
0150	Joles, William Everett								
Subtotal Flow Tests:				1	Min:	1300	9002	9657	10276
					Max:	1300	9002	9657	10276
					Avg:	1300	9002	9657	10276
PUB-305-24		313 N DENTON TAP RD							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/24/2013	92	90	62.00	0.00	1321	9148	9813	10442	
	<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1321	9148	9813	10442
					Max:	1321	9148	9813	10442
					Avg:	1321	9148	9813	10442
PUB-306-17		100 E PARKWAY BLVD							
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/17/2013	82	78	0.00	0.00	0	0	0	0	
1077	Porter, Eric S.								
Subtotal Flow Tests:				1	Min:	0	0	0	0
					Max:	0	0	0	0
					Avg:	0	0	0	0

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-306-19 100 N DENTON TAP RD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/17/2013	82	78	0.00	0.00	0	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	0	0	0
					Max:	0	0	0
					Avg:	0	0	0

PUB-306-2 234 E PARKWAY BLVD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/17/2013	82	80	0.00	0.00	0	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	0	0	0
					Max:	0	0	0
					Avg:	0	0	0

PUB-306-20 250 N DENTON TAP RD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/17/2013	0	0	50.00	0.00	1186	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	1186	0	0
					Max:	1186	0	0
					Avg:	1186	0	0

PUB-306-22 234 E PARKWAY BLVD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/17/2013	0	0	50.00	0.00	1186	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	1186	0	0
					Max:	1186	0	0
					Avg:	1186	0	0

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-306-25 234 E PARKWAY BLVD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/17/2013	80	74	0.00	0.00	0	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	0	0	0
					Max:	0	0	0
					Avg:	0	0	0

PUB-306-26 234 E PARKWAY BLVD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/17/2013	0	0	60.00	0.00	1300	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	1300	0	0
					Max:	1300	0	0
					Avg:	1300	0	0

PUB-306-7 100 E PARKWAY BLVD

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/17/2013	0	0	60.00	0.00	1300	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	1300	0	0
					Max:	1300	0	0
					Avg:	1300	0	0

PUB-307-1 433 PARKVIEW PL

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/29/2013	0	0	65.00	0.00	1353	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	1353	0	0
					Max:	1353	0	0
					Avg:	1353	0	0

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-307-15 623 PLUMLEE PL

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/29/2013	0	0	65.00	0.00	1353	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	1353	0	0
					Max:	1353	0	0
					Avg:	1353	0	0

PUB-307-17 322 HARWELL ST

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/29/2013	4	84	0.00	0.00	0	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	0	0	0
					Max:	0	0	0
					Avg:	0	0	0

PUB-307-18 603 DUNCAN DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/29/2013	0	0	68.00	0.00	1384	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	1384	0	0
					Max:	1384	0	0
					Avg:	1384	0	0

PUB-307-19 338 PARKWOOD LN

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/29/2013	0	0	60.00	0.00	1300	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	1300	0	0
					Max:	1300	0	0
					Avg:	1300	0	0

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-307-20 303 PARKWOOD LN

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/29/2013	85	85	0.00	0.00	0	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	0	0	0
					Max:	0	0	0
					Avg:	0	0	0

PUB-307-26 609 PHILLIPS DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/29/2013	0	0	67.00	0.00	1373	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	1373	0	0
					Max:	1373	0	0
					Avg:	1373	0	0

PUB-307-28 601 THOMPSON DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/29/2013	86	86	0.00	0.00	0	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	0	0	0
					Max:	0	0	0
					Avg:	0	0	0

PUB-307-34 601 JOHNSON DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
04/29/2013	85	85	0.00	0.00	0	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	0	0	0
					Max:	0	0	0
					Avg:	0	0	0

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-307-7 344 Meadow Wood LN								
04/29/2013	85	85	0.00	0.00	0	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	0	0	0
					Max:	0	0	0
					Avg:	0	0	0
PUB-308-10 240 BRICKNELL LN WATEROUS								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/22/2013	76	75	50.00	0.00	1186	10426	11393	12295
0914	Mc Dowell, Michael W.							
Subtotal Flow Tests:				1	Min:	1186	10426	11393
					Max:	1186	10426	11393
					Avg:	1186	10426	11393
PUB-308-22 118 COTTONWOOD DR MUELLER								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/22/2013	76	75	60.00	0.00	1300	11428	12488	13477
1694	Knight, John Eric							
Subtotal Flow Tests:				1	Min:	1300	11428	12488
					Max:	1300	11428	12488
					Avg:	1300	11428	12488
PUB-308-24 602 WINDING HOLLOW CT WATEROUS								
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/22/2013	74	72	5.00	0.00	375	2223	2437	2635
0914	Mc Dowell, Michael W.							
Subtotal Flow Tests:				1	Min:	375	2223	2437
					Max:	375	2223	2437
					Avg:	375	2223	2635

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-309-11		185 W PARKWAY BLVD			WATEROUS				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/22/2013	82	77	55.00	0.00	1244	4845	5252	5634	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1244	4845	5252	5634
					Max:	1244	4845	5252	5634
					Avg:	1244	4845	5252	5634
PUB-309-16		112 N DENTON TAP RD			WATEROUS				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/22/2013	74	73	60.00	0.00	1300	1097	1202	1300	
0914	Mc Dowell, Michael W.								
Subtotal Flow Tests:				1	Min:	1300	1097	1202	1300
					Max:	1300	1097	1202	1300
					Avg:	1300	1097	1202	1300
PUB-309-3		157 SHADYDALE LN			WATEROUS				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/22/2013	80	78	35.00	0.00	993	6232	6772	7279	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	993	6232	6772	7279
					Max:	993	6232	6772	7279
					Avg:	993	6232	6772	7279
PUB-309-40		133 E PARKWAY BLVD			WATEROUS				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/22/2013	86	80	55.00	0.00	1244	4541	4901	5239	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1244	4541	4901	5239
					Max:	1244	4541	4901	5239
					Avg:	1244	4541	4901	5239

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-309-46		110 RIDGEWOOD DR			WATEROUS				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/22/2013	84	80	35.00	0.00	993	4438	4800	5140	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	993	4438	4800	5140
					Max:	993	4438	4800	5140
					Avg:	993	4438	4800	5140
PUB-309-64		252 N DENTON TAP RD			WATEROUS				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/28/2013	76	74	65.00	0.00	1353	8180	8939	9647	
0914	Mc Dowell, Michael W.								
Subtotal Flow Tests:				1	Min:	1353	8180	8939	9647
					Max:	1353	8180	8939	9647
					Avg:	1353	8180	8939	9647
PUB-309-79		185 W Parkway BLVD			MUELLER				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/22/2013	80	76	55.00	0.00	1244	5369	5835	6272	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1244	5369	5835	6272
					Max:	1244	5369	5835	6272
					Avg:	1244	5369	5835	6272
PUB-310-19		321 BEECHWOOD LN			MUELLER				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/25/2013	92	78	70.00	0.00	1404	3400	3647	3881	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1404	3400	3647	3881
					Max:	1404	3400	3647	3881
					Avg:	1404	3400	3647	3881

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-310-24		211 CHINABERRY WAY			MUELLER				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/25/2013	90	86	75.00	0.00	1453	6816	7325	7806	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1453	6816	7325	7806
					Max:	1453	6816	7325	7806
					Avg:	1453	6816	7325	7806
PUB-310-29		225 PECAN HOLLOW DR			MUELLER				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/25/2013	90	84	75.00	0.00	1453	5475	5885	6271	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1453	5475	5885	6271
					Max:	1453	5475	5885	6271
					Avg:	1453	5475	5885	6271
PUB-310-37		268 KAILEY WAY			CLOW				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/25/2013	89	86	60.00	0.00	1300	7068	7604	8109	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1300	7068	7604	8109
					Max:	1300	7068	7604	8109
					Avg:	1300	7068	7604	8109
PUB-310-39		214 FLAGSTONE LN			CLOW				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/25/2013	90	80	70.00	0.00	1404	4015	4316	4599	
<No Staff Member Listed>									
05/25/2013	90	80	70.00	0.00	1404	4015	4316	4599	
<No Staff Member Listed>									
Subtotal Flow Tests:				2	Min:	1404	4015	4316	4599
					Max:	1404	4015	4316	4599
					Avg:	1404	4015	4316	4599

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-310-4 127 ALLENCREST LN WATEROUS								
05/25/2013	86	82	55.00	0.00	1244	5653	6100	6521
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1244	5653	6100	6521
				Max:	1244	5653	6100	6521
				Avg:	1244	5653	6100	6521
PUB-311-18 576 GRACE LN								
05/25/2013	90	82	65.00	0.00	1353	4365	4691	4999
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1353	4365	4691	4999
				Max:	1353	4365	4691	4999
				Avg:	1353	4365	4691	4999
PUB-311-20 546 E SANDY LAKE RD								
05/25/2013	80	78	65.00	0.00	1353	8491	9228	9918
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1353	8491	9228	9918
				Max:	1353	8491	9228	9918
				Avg:	1353	8491	9228	9918
PUB-311-22 230 Samuel BLVD								
05/25/2013	94	86	70.00	0.00	1404	4667	4998	5311
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1404	4667	4998	5311
				Max:	1404	4667	4998	5311
				Avg:	1404	4667	4998	5311

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-311-30 190 N MOORE RD								
05/25/2013	86	80	50.00	0.00	1186	4329	4672	4995
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1186	4329	4672
					Max:	1186	4329	4672
					Avg:	1186	4329	4672
PUB-311-37 500 E Sandy Lake RD & Moore RD								
05/25/2013	86	84	70.00	0.00	1404	9276	10010	10701
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1404	9276	10010
					Max:	1404	9276	10010
					Avg:	1404	9276	10010
PUB-311-4 232 LODGE RD								
05/25/2013	90	80	65.00	0.00	1353	3869	4159	4432
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1353	3869	4159
					Max:	1353	3869	4159
					Avg:	1353	3869	4159
PUB-312-10 18 WINDING HOLLOW LN CLOW								
04/29/2013	64	58	59.00	0.00	1289	3780	4222	4628
<No Staff Member Listed>								
Subtotal Flow Tests:				1	Min:	1289	3780	4222
					Max:	1289	3780	4222
					Avg:	1289	3780	4222

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-312-14		646 OAKBEND DR			MUELLER		centurion		
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/29/2013	72	66	54.00	0.00	1233	3957	4352	4718	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1233	3957	4352	4718
					Max:	1233	3957	4352	4718
					Avg:	1233	3957	4352	4718
PUB-312-7		700 POST OAK DR			MUELLER		centurion		
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
04/29/2013	64	60	52.00	0.00	1210	4417	4934	5408	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1210	4417	4934	5408
					Max:	1210	4417	4934	5408
					Avg:	1210	4417	4934	5408
PUB-313-14		150 S DENTON TAP RD			WATEROUS				
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/05/2013	67	66	50.00	0.00	1186	9485	10526	11486	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1186	9485	10526	11486
					Max:	1186	9485	10526	11486
					Avg:	1186	9485	10526	11486
PUB-313-16		141 HEARTZ RD			MUELLER		centurion		
Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI	
05/05/2013	70	68	55.00	0.00	1244	7075	7807	8484	
<No Staff Member Listed>									
Subtotal Flow Tests:				1	Min:	1244	7075	7807	8484
					Max:	1244	7075	7807	8484
					Avg:	1244	7075	7807	8484

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
PUB-313-38 146 Juniper DR								
05/05/2013	72	67	55.00	0.00	1244	4406	4845	5252
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1244	4406	4845	5252
				Max:	1244	4406	4845	5252
				Avg:	1244	4406	4845	5252
PUB-313-42 201 W Sandy Lake RD								
05/05/2013	80	9	64.00	0.00	1342	1225	1332	1431
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1342	1225	1332	1431
				Max:	1342	1225	1332	1431
				Avg:	1342	1225	1332	1431
PUB-313-5 88 HEARTHWOOD DR								
					MUELLER	Centurion		
05/05/2013	66	64	50.00	0.00	1186	6448	7171	7836
<No Staff Member Listed>								
Subtotal Flow Tests: 1				Min:	1186	6448	7171	7836
				Max:	1186	6448	7171	7836
				Avg:	1186	6448	7171	7836
PUB-314-18 200 HEARTZ RD								
05/05/2013	0	0	55.00	0.00	1244	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests: 1				Min:	1244	0	0	0
				Max:	1244	0	0	0
				Avg:	1244	0	0	0

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-314-19 217 WILLOW SPRINGS DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/05/2013	0	0	60.00	0.00	1300	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	1300	0	0
					Max:	1300	0	0
					Avg:	1300	0	0

PUB-314-20 322 WOODHURST DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/05/2013	72	70	0.00	0.00	0	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	0	0	0
					Max:	0	0	0
					Avg:	0	0	0

PUB-314-21 200 PARK MEADOW WAY

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/05/2013	70	68	0.00	0.00	0	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	0	0	0
					Max:	0	0	0
					Avg:	0	0	0

PUB-314-27 430 WILLOW SPRINGS DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/05/2013	0	0	55.00	0.00	1244	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	1244	0	0
					Max:	1244	0	0
					Avg:	1244	0	0

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-314-28 445 WILLOW SPRINGS DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/05/2013	68	64	0.00	0.00	0	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	0	0	0
					Max:	0	0	0
					Avg:	0	0	0

PUB-314-32 445 SANDY KNOLL DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/05/2013	70	68	0.00	0.00	0	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	0	0	0
					Max:	0	0	0
					Avg:	0	0	0

PUB-314-34 116 NASH DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/05/2013	78	78	0.00	0.00	0	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	0	0	0
					Max:	0	0	0
					Avg:	0	0	0

PUB-314-45 541 Nash DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/05/2013	0	0	60.00	0.00	1300	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	1300	0	0
					Max:	1300	0	0
					Avg:	1300	0	0

Hydrant Flow Test By Hydrant

Date Between {08/01/2012} And {08/01/2013}

PUB-314-8 469 SANDY KNOLL DR

Date	Static	Residual	Pitot	Pitot 2	GPM	20 PSI	10 PSI	0 PSI
05/05/2013	0	0	50.00	0.00	1186	0	0	0
1077	Porter, Eric S.							
Subtotal Flow Tests:				1	Min:	1186	0	0
					Max:	1186	0	0
					Avg:	1186	0	0
Total Flow Tests:		380						